



Deeside Golf Club

Key For Masterplan Drawing:

RED outline on bunker position is an old bunker or a bunker being removed.

Bunker with black outline and white middle indicates new bunker to be built.

Bunker Plan Schedule 2024 to 2026

The following schedule details work to complete the bunker upgrade on the Hauughton Course:

- On the following holes, the work needs to be carried out in early autumn and late winter due to flood risk and waterlogged ground conditions; 7th, 8th, 10th, 12th, 13th and 17th holes.
- On the following holes, which are less susceptible to a flood event or being waterlogged, work can be carried out when weather conditions allow during the winter season; 1st, 6th, 9th, 14th and 18th holes.
- All works are subject to potential flood events, waterlogged course, high water table etc. which may result in changes or delays to this draft schedule.

Year - 2024

Activity	week commencing	16-Sep	30-Sep	14-Oct	28-Oct	11-Nov	25-Nov	9-Dec	23-Dec
1	13th LHS and 7th RHS Fwy bunkers	X							
	Both of these bunker will be changed to grass bunkers								
2	14th Hole		X	X	X				
	Start work on 14th bunkers to allow max time for turf to take before next season								
3	13th Hole					X	X		
	Due to condition of bunkers, this work needs to be carried out this winter.								
4	7th Hole							X	X
	Complete the 7th hole bunkers.								

Year - 2025

	week commencing	6-Jan	20-Jan	3-Feb	17-Feb	3-Mar	17-Mar		22-Sep	6-Oct	20-Oct	3-Nov	17-Nov	1-Dec	15-Dec	29-Dec
5	9th Hole	X	X													
	Build one new bunker and convert the rest to grass bunkers.															
6	8th Hole															
	Remodel existing bunkers and fill in fairway bunker.				X											
7	12th Hole					X	X									
	Fill in one bunker and remodel the remainder.															
8	6th and 10th Holes								X	X	X	X	X			
	Due to these holes running along side each other, we will work on some of the fairway bunkers at the same time.															
9	1st Hole													X	X	
	Fill in one bunker and rebuild two bunkers															

Year - 2026

	week commencing	5-Jan	19-Jan	2-Feb	16-Feb	2-Mar	16-Mar	30-Mar
10	18th Hole	X	X	X				
	Remodel greenside bunkers; reduce to 3 bunkers							
11	17th Hole				X	X	X	
	Carry out all work on the 17th hole. This work is weather dependent and may be swapped with the 12th hole.							

Notes:

- Turf and concrete for the capillary lining will be ordered when there are suitable quantities of material required, to keep delivery costs down.
- Sand will only be added in the Spring when there is minimal risk of a flood.
- STRI recommended bunker sand will be used in all bunkers.